



# INSIDE THIS ISSUE

PG. 2

New School Update

PG. 3

New School Cont'd

PG. 4

Community Notice

PG. 6

Congratulations

## Birch Tree Request

### Boat Harbour Remediation Project Open House – Wednesday July 31, 2019 3-6 pm Pictou Landing First Nation Fire Hall



The Boat Harbour Remediation Project is being undertaken to clean up Boat Harbour and restore it to a tidal estuary. The project is subject to a federal environmental assessment (EA) process, which includes consultations with Pictou Landing First Nation and the general public.

The Open House is an opportunity to learn more about the different parts of the project, including:

- An overview and anticipated timeline
- What's been done so far, including pilot-scale work
- The assessment process
- The proposed cleanup approach
- Public consultation and how to stay involved

**It is important that community members who have questions, comments, concerns & feedback engage in this environmental assessment process and attend.**

*This session is for PLFN Community Members ONLY at this time. Another Open House for the general public is also taking place at the Pictou Landing Fire Hall (5761 Pictou Landing Road) on August 1 from 2-7 pm.*



Boat Harbour Remediation – PLFN Community Liaison  
Email: [Michelle.f.d@plfn.ca](mailto:Michelle.f.d@plfn.ca)  
Phone: 902 759-4929

For more info – Contact N.S. Lands  
Email: [boatharbour@novascotia.ca](mailto:boatharbour@novascotia.ca)  
Web: [novascotia.ca/boatharbour](http://novascotia.ca/boatharbour)

Boat Harbour Remediation Project  
Nova Scotia Lands  
PO Box 186  
Halifax, NS B3J 2N2

### BIRCH TREES?

Attention Community Members:

Is there anyone who can supply twelve (12) birch trees approximately 6" to 8" round for the interior of the school at the entry to the learning pods.

They will have to be without bark and if cut soon should dry enough to put on a finish before they are installed.

Each should be at least 9 feet long.

Please contact Terry at 902-301-0073, if you have any questions or might be able to assist.

# PLFN NEW School Update

## NEW SCHOOL PROGRESS

### HIGHLIGHTS and SUCCESSES:

Wood framing and sloped roofing is complete and asphalt shingles are installed.



Interior under slab gravels have been placed throughout most of the building



Roofing on the Gymnasium is complete



- No reported jobsite accidents or incidents.
- Plan finalized for sitework and drywall.
- Interior color scheme finalized.



Mechanical equipment is arriving and being placed in the building.

Concrete floors have been poured and finished in the upper mechanical rooms and stage storage areas.

### CHALLENGES:

Weather continued to cause significant delays throughout the month. This combined with RKO (steel installers) not on site on good weather days has caused even further delays. The structural steel completion was a critical path to many other trades being on site. The steel structure had to be complete before the remaining wall support posts could be removed. Once the posts are removed underground services can be done, completion of the main flat roof over the centre of the building can go forward, interior slab work can be completed so that mechanical and electrical workers can start.



As a result of the delays the school scheduled opening for September 2019 is now delayed. This schedule will be updated at the July PPT Meeting.

### PLANNING:

The Director of Education along with the school and ECE staffs have developed a plan to start school on time in September in their present locations. All non essential materials will be stored temporarily until the new school is ready. Details of the plan will be shared with the public by the Director. Communication will be distributed by the Communications Officer.

### OFF – SITE PLANNING:

- The majority of the furnishing, equipment and technology has been ordered with some already in storage.
- Apple equipment has arrived and is stored.
- Planning for waste management at the school is complete and items for handling waste, recycling, and composting are being ordered with major help from CMM regarding identification of equipment and purchasing.

- The Community Composting Shed with financial assistance from CMM has gone out for construction quotes to 4 contractors. The structure will be built on site and will be located in the service area where is convenient for both the school and community.
- The permit for the propane tank and vaporizer is approved and design work for location in the service area is done. Dave Holle of MacGillivray Fuels confirmed 2000L tank with vaporizer is required. The tank must have fencing and bollards around and 15m clearance from transformer or generator. Dave has provided shop drawing of the vaporizer and confirmed electrical requirements. There is yearly rental of \$249 for the 2000-gallon propane tank and the cost to supply and install the Zimmer vaporizer is \$9000.00. This can also be rented for \$60/month which also includes maintaining the vaporizer. DORA will provide propane piping from the building to the vaporizer.
- Interior aesthetics including flooring and wall colors have been selected through consultation between the architect and a community committee.
- Utility Area – The location has been updated on a new set of drawings by SNC. Planning for fencing around the dumpsters and propane is underway. We are looking at using smaller waste containers as there will be a major emphasis on sorting and recycling at the school.
- Generator Options – The Project Manager has requested pricing for 2 options to present to Chief and Council:

Option 1 – Side mount on the building,

Option 2 – Post mount on pad.

A CCO has been issued for pricing.

- Doors, Frames and Hardware - Shop drawings were submitted for final review.

The keying system for the doors is being reviewed by the Director and Principal. IDN completed a keying template as a starting point. This will require some major adjustments because it is not a typical school as it has both ECE and community components.

- Fencing - Extra fencing will be needed for the south end of site, at the 3 sided enclosure for the dumpster, around the propane tank and vaporizer, around the ECE play area and others to be determined. The fencing allowance under the contract with DORA is \$31,000 with a remaining allowance of \$15,000.

Submitted by Terry Donovan, PLFN Project Manager - July 9, 2019



Thursday, July 25 2019

# OUTREACH CLINIC

**TIME**

**9:00 am - 3:00 pm**

**WHERE**

**Band Office**

Everyone is welcomed!

Service offered include:

Social Insurance Number (you will need your  
birth certificate)

Help with old age security

Help with Canada Pension Plan Applications



## CONGRATULATIONS

In the spirit of maintaining this great relationship, they have contributed \$1500 in the form of a scholarship to help support and encourage PLFN students in the science, technology and environmental fields. This year's very first recipient is Candace Denny, Congratulations Candace!

AGAT has committed to continuing to offer our students this scholarship annually, PLFN appreciates this gesture as we will continue to encourage our students to apply.

Once Again,  
Congratulations  
Candace ! Your hard  
work has paid off and  
we all wish you  
continued success!






# July MPAL Program Schedule


2019

| Sunday | Monday | Tuesday  | Wednesday          | Thursday   | Friday | Saturday |
|--------|--------|--|--------------------|--|--------|----------|
|        | 1      | 2<br>Walking Program 7pm<br>Volleyball 6-7:30pm<br>Badminton 7:30-9 pm | 3<br>Run Club 4pm  | 4<br>1pm Tumble Bugs<br>Mens basketball 6pm<br>Womans Basketball 7pm | 5      | 6        |
| 7      | 8      | 9<br>Walking Program 7pm<br>Volleyball 6-7:30pm<br>Badminton 7:30-9pm  | 10<br>Run Club 4pm | 11<br>Mens basketball 6pm<br>Womans Basketball 7pm                   | 12     | 13       |
| 14     | 15     | 16<br>Walking Program 7pm<br>Volleyball 6-7:30pm<br>Badminton 7:30-9pm | 17<br>Run Club 4pm | 18<br>Mens basketball 6pm<br>Womans Basketball 7pm                   | 19     | 20       |
| 21     | 22     | 23<br>Walking Program 7pm<br>Volleyball 6-7:30pm<br>Badminton 7:30-9pm | 24<br>Run Club 4pm | 25<br>Mens basketball 6pm<br>Womans Basketball 7pm                   | 26     | 27       |
| 28     | 29     | 30<br>Walking Program 7pm<br>Volleyball 6-7:30pm<br>Badminton 7:30-9pm | 31<br>Run Club 4pm |  |        |          |
|        |        |  |                    |  |        |          |

Ste. Anne's Mission



Maligomish, N.S.



**2019**



## **MISSION SCHEDULE**

### **THURS. JULY 18 6:30 pm**

Mass and procession with statute  
of Ste. Anne at Our Lady of Perpetual Help  
(Light refreshments will follow in Church Meeting Room)

### **FRIDAY. JULY 19 7 PM**

At Maligomish, Rosary and  
Candle-light

### **SATURDAY. JULY 20**

- 1 pm..Cemetary Mass
- 2 pm..Prayers and the cleaning and  
preparing the Statute of Ste. Anne by the  
women of Pictou Landing. All women of our  
Community are invited to come and help  
with this sacred preparation.
- 7 pm..Stations of the Cross  
Followed by Candle-light.

### **SUNDAY. JULY 21**

- 2 PM..Mission Mass followed by the  
Procession to the Grotto
- 3 pm..Lunch on the Church grounds.  
Father Tom MacNeil will be presiding for this years Mission.



**In RESPECT of our Sacred Island & Ste. Anne and of our Ancestors who  
began this Special Mission...NO ALCOHOL OR DRUGS ARE PERMITTED.)**



